









# Monthly Progress & Monitoring Report

**MAY 2024** 

KHYBER PAKHTHUNKHWA IRRIGATED-AGRICULTURE IMPROVEMENT PROJECT (KP-IAIP)

Submitted by

Associates in Development (Pvt) Ltd.
(Lead Partner)

Engineering General Consultants (Pvt)

Ltd. (JV Partner)

Monitoring & Evaluation Consultants (M&EC)

## **Table of Contents**

Project Overview	2
Achievements of the M&EC up to the Reporting Month	2
Progress Monitoring and Reporting	3
Summary and Insights on Impact Assessment, Compliance and Community Feedback	4
Key Challenges faced by the Team	5
Next Month Activities of the M&EC	5
Snapshots of the M&ECs Activities during May 2024	6
Annex I: Minutes of the Progress Review and Planning Meeting held in May 2024	7
Annex II: Summary Detail of KPIAIP Schemes Visited by M&EC during the Month	10

## **Project Overview**

The Khyber Pakhtunkhwa Irrigated Agriculture Improvement Project (KPIAIP) is a government-led initiative focused on enhancing the efficiency and sustainability of irrigated agriculture in the KPK province, including the newly merged districts. Spearheaded by the Director General of On Farm Water Management (DG-OFWM), the project primarily aims to support small-scale farmers by addressing key agricultural challenges, such as inefficient irrigation, poor resource management, and low crop productivity.

To facilitate smooth implementation and monitoring, AiD-EGC JV consultants have been engaged to oversee the project. The Monitoring and Evaluation Consultants (M&EC) are tasked with supervising project activities and assessing their impact. This report provides an update on the project's progress and monitoring efforts for May 2024, offering a detailed overview of the activities carried out by the M&EC. These monthly reports are crucial for tracking the project's advancement and effectiveness.

#### Achievements of the M&EC up to the Reporting Month

The team launched project activities in line with the finalized inception report. Staff received essential knowledge and skills through orientations and targeted training. In collaboration with the PIU, participatory data collection formats and plans were created and implemented. Prior to fieldwork, OFWM district staff was thoroughly briefed on consultant activities. With technical support from the PIU, the team successfully completed fieldwork across the project area, ensuring strong collaboration with departmental teams.

By the close of the last month, the team made notable advancements in several key areas, including:

- 1. Establishment of the project office, including the deployment of key experts and related staff.
- 2. Newly recruited staff received specialized training and orientations tailored to support project execution.
- 3. The final inception report was submitted on time, incorporating valuable feedback from the PIU.
- 4. Digitized data collection formats were finalized after consulting with key stakeholders.
- Data cleaning was completed for the initial two years of field operations (2020-2021 & 2021-2022).
- A total of 4,828 schemes were effectively sampled on approved criteria for planning and data collection.
- 7. The team monitored 580 sampled sites across 25 districts, evaluating against critical outcome indicators.
- 8. Well-trained field staff collected reliable data for outcome and impact analysis during site visits.
- 9. The Mid-Term Report was submitted to the PIU/Client for feedback and review.
- 10. Preliminary work on the MIS Dashboard was completed under the guidance of KPIAIP experts.
- Data cleaning and sampling of 3,558 schemes from the third year (2022-2023) were completed.
- Comprehensive field planning for the year was carried out to monitor progress and assess impact.
- Monitoring visits were conducted at 770 sites across three regions for KPIAIP's completed schemes.
- 14. A cumulative total of 1,350 sub-component schemes across KPK were visited by the M&EC.
- Thirteen Monthly Progress and Monitoring Reports were submitted on time as scheduled.
- 16. Six Quarterly Progress and Monitoring Reports were submitted within their respective deadlines.
- 17. The MIS Dashboard was uploaded to the server after receiving thorough input from relevant experts.
- 18. Key experts attended all mandatory meetings as directed by the Directorate of OFWM.
- 19. All deliverables anticipated for the M&EC were successfully achieved, with strong support from the PIU.

#### **Progress Monitoring and Reporting**

During the current month, the M&EC team concentrated on field monitoring and official tasks, working in close coordination with district OFWM staff and PIU specialists. The IT team maintained close coordination with PIU specialists to gather feedback and input on the MIS Dashboard, which had been uploaded to the server.

Field visits were conducted according to the work plan to collect impact data on completed schemes. Despite security concerns in districts Tank and Lakki Marwat, along with the challenges of extensive travel during the monitoring and verification process, the cooperation of the respective district offices was commendable. Data was collected from 110 sites across the Central, Northern, and Southern regions, meeting the agreed targets. Planning for the upcoming month has been finalized, with management working closely with OFWM staff to ensure smooth implementation.

At the close of the month, the KPIAIP has achieved substantial physical progress since its inception as shown in the table below. A good number infrastructure schemes have been successfully completed under Watercourse (A1, A2, A3 & A4) and Water Storage Tank (B2) project components, in addition to notable progress in installation of High Efficiency Irrigation System and provision of Precision Laser Leveling services.

ysical Statu	s (as of	MHYBER PAKHTO  30 April 2024)	PR UNKHWA	OJECT IRRIG	IMPLEME	NTATIO	N UNIT						
To Freely	S. P. San	I PERSONAL PROPERTY OF	Schemes	artic.	Cur	rrent Financi	al Year (202	3-24)		Total	Verification		
S. No.		Activities/Interventions		AWP	Registered/	Survey / Design Finalized	Civil Works [WC,WST]/Interventions			Intervention Completed	Status (Pilot Team)		
	1000			Target			Initiated	In progress	Completed	(since Inception)	Verified		
		A1.1 Canal Command watercourses upto 50% (Nos)	321	375	532	516	163	100	91	412	405		
	Affe	A1.2 Carel W/Cs Partially Improved 15% -> 50% (Not)	850	510	936	907	389	250	242	1092	1080		
	l ž	AL3 Canal W/Cs Partially Improved 25% -> 50% (Nos)	107	23	211	199	81	64	17	124	124		
	8 8	AZ.1 Non-Canal (Gwil canals) Large W/Cs +>3 cfs 50% (Nos)	106	80	220	189	112	65	52	158	147		
1	7 2	A2.2 Non-Canal (Civil canals) Large W/Cs +>3 cfs 15%->59% (Noci	25	52	51	45	30	9	23	48	41		
	Iment	A2.3 Non-Canal (Gvil canals) Large W/Cs >>3 cts 25%>50%	7	10	27	22	2	1	1	8			
	1 8	A3 Non-Canal Area W/C (PCPS) S0% (Nos)	1363	400	1534	1437	857	503	385	1748	1697		
	i i	A4 Non Caral Area Pipe Schemes (Not)	3416	1400	4325	4062	2601	1222	1618	5034	4788		
	-	Sub total-A	6195	2850	7836	7377	4235	2214	2429	8624	8290		
	- T	B1: Installation of HEIS Systems (acres)	216.2	2500		768.64	234	234	142	358.2	0		
	og te	B2: Water Storage Tanks and Ponds (Nos)	2191	900	2874	2648	1207	498	871	3062	2903		
	Promoting Inevative Tecnologie	Prom	Prom Ineva	B3. Strengthening Precision Laser Leveling Service in Private Sector (Hos)		90	-	_	4	4	50	149	0
		C-2 Refresher courses for OFWM Technical Staff (Professional/Sub Professionas (NOs)	21						41	41	×		
3	Training Capacity Building	C-6 Training of Farmers/WUA members (Nos)							250	250			
	-08	Demo Plot							230	6	2		

The overall agreed-upon sample scheme visit target was successfully achieved by compensating with additional project site visits in the within the districts of DI Khan and Karak due to security concerns. The field staff delivered exceptional performance, completing 110 sub-component site visits across eight districts within their respective regions. The table below provides a summary of the planned versus completed monitoring visits for May 2024.

Target Vs. Achievement of the M&EC Field Monitoring Visits for May 2024						
Region	District	No. of Schemes Planned	Achieved during the Month			
Control	Swabi	17	17			
Central	Mansehra	12	12			
Northern	Chitral	07	07			
Northern	Upper Chitral	05	05			
	Karak	25	29			
Southern	Lakki Marwat	20	20			
	DI Khan	24	20			
7	otal	110	110			

In accordance with the agreed work plan for verifying sampled physical data, all field visit targets were achieved, resulting in the completion of 1,460 schemes under KPIAIP by the end of the reporting period. The table below presents a summary of the cumulative progress, showcasing the consistent advancement in impact monitoring.

Cumulative Achievement of the M&EC Field Monitoring Visits							
Region	Monitoring and Impact Data Collected of Sub-Components						
Region	As of End April 2024	During May 2024	Cumulative as of May 2024				
Central	426	29	455				
Northern	263	12	275				
Southern	661 69		730				
Total	1350						

The progress review and planning meeting was held at the project office in the final week of the month. During the discussions, key experts shared valuable insights drawn from their experience and project activities. Field staff provided updates on their progress toward achieving the targets set for the reporting month. The IT team presented updates on cleaning of PIU data, while the key experts advised the staff on quality reporting of social and environmental compliance data. For more details please refer to minutes of the meeting attached to this report as **Annex I**.

### Summary and Insights on Impact Assessment, Compliance and Community Feedback

A comprehensive analysis of data from the sampled completed schemes is being carried out to assess the impact of KPIAIP. **Annex II** contains a detailed list of the 110 schemes visited this month. The evaluation examined a randomly selected sample of completed sub-components under Component A (community watercourse improvement schemes) and Component B2 (water storage tanks). The results, aligned with KPIAIP's result-based indicators, reveal that several key metrics are on course to meet the project's targets by its conclusion.

The data analysis demonstrates consistent progress across critical performance indicators. Noteworthy advancements have been recorded in the expansion of irrigated areas, improved watercourse management, enhanced water storage capacity and significant increases in crop yields and diversified cropping patterns, all of which underscore the project's success. Furthermore, one of the core objectives i.e. minimizing water losses is being achieved effectively, alongside marked improvements in water productivity for wheat and maize crops.

Beyond technical outcomes, KPIAIP is making substantial strides in both environmental sustainability and social impact, with a strong emphasis on enhancing community welfare and promoting gender inclusivity. Water Users Associations (WUAs) can play a vital role in localized water management efforts; if capacity-building is done to further strengthen their effectiveness and contribution to the project's overall success. For a more detailed analysis and in-depth findings of KPIAIP interventions, please refer to the M&EC's Quarterly Reports.

During the reporting month, environmental compliance was monitored across visited 110 completed schemes in seven districts of the project area. The team collected data in close coordination with beneficiaries, including WUA members and farmers, using the Kobo toolbox. Detail discussions were conducted focusing on addressing potential environmental concerns, such as tree cutting, waste management during construction, and water ponding. Farmers reported no negative environmental impacts resulting from earthwork or construction activities. Additionally, WUA members were advised to adhere to environmental compliance by monitoring drain blockages. Field visits further confirmed that no major disease outbreaks were reported in any of the project regions due to the interventions to the KPIAIP.

Benefiting farmers provided valuable feedback, offering insights into the on-ground impact of the project and highlighting areas for further improvement. As members of WUAs plays a vital role in binding the local farming community of the project area ensuring the availability of water at tail end of the watercourses. KPIAIP project

has brought a synergic approach for the local farmers to bring more area under cultivation through the improved irrigation system. This is made all possible by the respective district offices of the OFWM Department to make this project successful and ensure environment and sustainability of project activities.

#### Key Challenges faced by the Team

- a. The security situation remained unpredictable throughout the month in the southern districts. Field staff was vigilant and maintained regular communication with local administration and OFWM staff during field monitoring visits.
- b. During the visits, it was noted that only a limited number of farmers were available to provide information to the M&EC team. To gain more comprehensive insights from respondents, field staff from the department was encouraged to establish closer coordination with the local farming community and members of the WUAs prior to the visits. This approach is intended to enhance the effectiveness of the field visits and achieve the objectives more efficiently.

#### **Next Month Activities of the M&EC**

- Monthly progress and monitoring report will be submitted as key deliverable to the PIU.
- The IT team will have focused meetings with PIU experts on the MIS dashboard uploaded on the server.
- Key Experts will keep close liaison with relevant staff at PIU and district level to ensure smooth teamwork and project progress.
- FEs will conduct site visits to the sampled sites for monitoring and impact data collection as per below plan

Field	Field Monitoring and Data Collection Target for the Month of June 2024					
Region	on District No. of Schemes Planned for the Visit					
Central	Swabi	12				
	Malakand	14				
Northern	Swat	21				
Northern	Lower Dir	3				
	Tank	8				
	Karak	14				
Southern	Bannu	8				
	Lakki Marwat	30				
	Total	110				

# Snapshots of the M&EC Activities during May 2024



Monthly Progress Review and Planning Meeting of the M&ECs



District Dir Lower Village Loi Koto Tarpatar



District D.I.Khan





Village Baffa Mera

District Lakki Marwat Village Anat Khel Adamzai





Distric Lakki Marwat VillageMir Hazar Khanzad Khel District Lakki Marwat Village Ghazni Khel

## Annex I: Minutes of the Progress Review and Planning Meeting held in May 2024

Purpose	Monthly Progress Review and Planning
Location /site	M&ECs Project Office Peshawar
Date	May 29, 2024
Time	03:30 PM to 05:00 PM (Wednesday)

#### Participants of the Meeting

- Mr. Intisar Ahmed (M&E Specialist)
- Dr. Sajidin Hussain (Agri Expert) via WhatsApp
- Mr. Amir Hadi (IT Expert) via WhatsApp
- Mr. Zulqarnain (Environmental Expert) via WhatsApp
- 5. Mr. Mubarik Syed (Admin Assistant)
- Mr. Umar Khan (HR and Admin)
- Ms. Rakshanda Tayyab (M&E Assistant) via WhatsApp.
- Ms. Sumayya Khan (Field Enumerator) via WhatsApp
- Mr. Iftikhar Bashir (Field Enumerator)
- Mr. Abdul Fattah (Field Enumerator) via WhatsApp
- Mr. Shahryar (Field Enumerator)
- 12. Mr. Rafigullah (Field Enumerator)
- Mr. Faheem Ullah (Field Enumerator)
- 14. Mr. Jawad Ahmed (Field Enumerator) via WhatsApp
- 15. Mr. Muhammad Hamza (Field Enumerator)
- Mr. Waqar Younis (Field Enumerator)
- 17. Mr. Wajahat Ullah (Field Enumerator)
- Mr. Umar Saeed (MIS Technician)
- 19. Mr. Sohrab Khan (Data Analyst)
- 20. Mr. Aammad Ahmed Khan (Data Analyst)

#### Agenda of the Meeting

- Progress Review as per Work-plan submitted for May 2024
- Work Planning for the month of June 2024
- Update on Meeting held in PIU on May 6-7, 2024
- Tax Inclusive invoices from the field operational district
- Any other Issue

#### Details of the Meeting

The meeting began with the recitation of the Holy Quran and the M&E Specialist, formally welcomed all participants, including those attending via WhatsApp. He highlighted the key agenda points for the session and emphasized the importance of maintaining a focused discussion.

The staff members presented comprehensive reports on their monthly progress that included office tasks and data collected during their field visits. Each report provided valuable updates on the ongoing efforts

and achievements, setting the stage for informed discussions on the status of completed schemes and planning for future activities. Mr. Faheem reported on his visit to district Lakki Marwat and Mr. Iftikhar shared his experiences from district D.I. Khan. Mr. Abdul Fattah detailed his extensive fieldwork across three districts: Mansehra, Upper Dir, and Chitral. Mr. Waqar provided an update on his visit to district Swabi and Mr. Jawad discussed his achievements in Karak. Overall, the Field Enumerators (FEs) collectively visited 110 schemes across seven districts. The summary specifics of these field visits, matched against the planned targets, are detailed below.

Target Vs. Achievement of May 2024 for the M&ECs Field Monitoring Visits						
Region	Region District No. of Schemes Planned Achieved during the Month					
Central	Swabi	17	17			
	Mansehra	12	12			
Northern	Upper Dir	5	5			
	Chitral	7	7			
	D I Khan	24	20			
Southern	Karak	25	29			
	Lakki Marwat	20	20			
Total		110	110			

The M&E Specialist outlined the targets for field visits for the upcoming month of June 2024, following thorough input and coordination with district officials. It was agreed to conduct 110 site visits across the nine districts as per the details below:

Fie	Field Monitoring and Data Collection Target for the Month of June 2024					
Region	District	No. of Schemes Planned for the Visit				
Central	Swabi	12				
Central	Peshawar	5				
	Dir Lower	3				
Northern	Malakand	14				
	Swat	21				
	Tank	3				
Southern	Bannu	8				
Southern	Karak	14				
	Lakki Marwat	30				
	Total	110				

The M&ES shared his experiences from the field visits conducted to ensure the quality of field operations by the FEs. He highlighted key experts' role in providing technical guidance on evaluating data collection methods and monitoring procedures to ensure the accuracy and reliability of impact data.

The M&ES provided an overview of the key meetings held at the PIU on May 6-7, 2024, which focused on the performance of the M&EC over the past year. He highlighted that particular attention was given to reviewing the existing reporting formats, the MIS Dashboard, and the Research Component, as well as regularly assessing the impact of KPIAIP. Key experts expressed their appreciation for the direction provided by the PIU, noting that it would help drive the quality of M&EC team operations. The participants

were optimistic that follow-up meetings with relevant experts at the PIU would further enhance the quality of work...

Mr. Umar Khan informed the field staff about account related issues raised by the client's finance section concerning diverse invoices submitted by the field staff. He specifically highlighted concerns related to vehicle rentals, stressing the importance of engaging vendors registered with KPRA and FBR. The staff assured him that they would comply with these requirements starting from next month.

The meeting concluded with a note of thanks from the participants...





# Annex II: Summary Detail of KPIAIP Schemes Visited by M&EC during the Month

									-
Mansehra	Balakot	Kawari Bela	Kawari Bela Sachan PWC	Α4		34.6730246		73.4436953	
Swabi	Swabi	Jhanda	Ishtiaq Zaman TW WC	A4	_	34.1434847		72.5637008	tude
Swabi	Swabi	Palo Dara	Aman Ali Khan TW WC	A4	_	34.1483599		72.5261743	tude
Swabi	Swabi	Boko	Abdul Daim TW WC	A4	₩	34.152341		72.5705068	
Swabi	Razzar	Naranji	Taj TW WC	A4	+	34.311638		72.4024248	j.
Swabi	Razzar	Aman Kot	Jehad Ahmad T,W,WC	Α4	_	34.2455979		72.4329571	
Chitral	Mulkhow	Kushum	Ishfaquddin PWC	A4	_	36.3072002		72.2821928	
Chitral		Shirjuli Shagram	Eid Ullha PWC	A4	-	36.4346876		72.4098395	
Chitral			Muhammad Zahir Shah PWC	A4	$\overline{}$	36.3928089		72.3559742	
Karak		WaranaMusakan	Ihsan Ullah WC	Α4	_	33.0299567		70.9186633	
Karak		WaranaZalani Band		A4	_	33.0393802		70.9238677	
Karak			Fareed Ullah WC	A4	_	33.0402969		70.9349385	!
Karak		Warana Mir Hassan		A4	+	33.0263833		70.9313878	
Karak		Warana Mir Hassan		A4	+	33.0292071		70.9248415	1:
Chitral		Tongain Nishko	Bashir Ahmad PWC	A4	+	36.391662		72.3625258	l <u>'</u> —
Chitral	Mastuj	Koran	Saifuddin PWC	A4	_	36.3861517		72.3467407	l.—
D.I.Khan	Paharpur	Wanda Umer Khan	Hameed Ullah TW WC	Α4		32.103575		70.8620882	l:—
Karak	Tekhti Nas	Haji Banda	Iftikhar Hussain WC	A4	_	32.9737789		70.9361735	-
Karak			FawadElahi WC	Α4	_	32.9877567		70.9739093	-
Karak	Tekhti Nas	Laghari Rajab Khel	Mir Shah Jahan WC	A4	$\perp$	32.967326		70.9546052	!
Karak	Karak	Muhabati Kala	Muhammad Salman WC	A4		32.9997369		70.9464267	!
Karak	Tekhti Nas	Masti Khan Banda	Sajid Maroof WC	A4		32.9853854		70.9644609	1
Karak	Tekhti Nas	Haji Banda	Raham Zad WC	Α4		32.9765588		70.9321568	
Karak	Tekhti Nas	Sultan Banda	Umer Nawaz WC	A4		32.9777595		70.9598185	
Karak	Tekhti Nas	Jabar Banda	Kaleem Ullah WC	A4		32.9794155		70.9642343	] —
Karak	Karak	Muhabati Kala	Liagat Ali WC	Α4		33.0009923		70.9422467	,
Karak	Tekhti Nas	Sheikhan Banda	Wajid Ullah Khan WC	A4		32.9936176		70.9217553	1—
Karak	Tekhti Nas	Saifal Koroona	Sonid Igbal WC	Α4		33.0195068		71.0004844	, —
Karak	Tekhti Nas	Alam Sheri	Zari Dad Khan WC	A4		32.9800073		70.924947	1—
Swabi	Lahor	Jalbai	Wilayat Khan WST	B2		34.0684614		72.2676777	1——
Mansehra	Baffa	Serian	Naved Shah WST	B2	$\top$	34.550923		73.1569826	1——
Dir Upper	larjam	Sail Kass	Jumat Muhala WST	B2	$\top$	35.090834		71.877863	1——
Dir Upper	Wari	Rambiyal	Rambiyal Payeen WST	B2		35.0375562		72.0967093	1—
Dir Upper	Dir	Kotkay	Kotkay WST	B2		35.1866883		71.8735009	<u> </u>
Chitral	Torkhow/N	Mizhili Zaini	Liagat Hussain WST	B2		36.3109993		72.1905253	1
Karak	Takhti Nas	Warana Yasir Abad	Musadig Igbal WST	B2	$\top$	33.035215		70.9176517	!
Karak	Takhti Nas	Sorati Kala	Hussain WST	B2		33.0643019		71.0050214	j.
Karak	Takhti Nas	Warana Mir Hassan	Zia Ur Rehman WST	B2		33.0291642		70.924879	,
Karak	Takhti Nas	Warana Mir Hassan	Naseer Ullah Khan WST	B2		33.0223436		70.933051	1
Karak	Takhti Nas	Tatar Khel	HazratUllah WST	B2	$\top$	32.980015		70.9333183	1
Karak	Takhti Nas	Laghari Rajab Khel	Muhammad Daud WST	B2		32.9662861		70.9554022	1
Karak		Shiekhan Banda	Saeed Badshah WST	B2		32.9970586		70.9218049	1:
Karak	Takhti Nas	Chaman Abad Kuras	Shahbaraz Khan WST	B2		33.0533311		71.0055663	1:
Karak	Takhti Nas	Tatar Khel	Ikram Ullah WST	B2	$\top$	32.9945234		70.9344542	1:
Karak		Tatar Khel	Muhammad Uzair WST	B2	+-	32.9827007		70.9335747	1:
Karak		Haji Banda	Kashif WST	B2	$\overline{}$	32.9725527		70.9307246	1:
Karak	Karak	Tapi Kanda	Adil Nawaz WST	B2	$\overline{}$	33.0797285		71.0941207	1:—
Malakand		wartair	WST of Muhib Ullah	B2	_	34.5506044		71.9834913	1'
Malakand		wartair	WST of Said Amin	B2	+-	34.5473574		71.977988	1
Malakand		Qaldara	WST of Naik Zada	B2	$\overline{}$	34.5310881		71.8917058	1
Malakand		Mian Kali	WST of Aziz Ullah	B2	$\overline{}$	34.5171039		71.8632129	1
Malakand		Alladand	WST of Zafar Igbal	B2	$\overline{}$	34.5942592		72.0448225	1
	Service of the		requirement when travel wavere		_	34-00030			
Mansehra	Baffa	Baffa Khurd	Baffa Khurd Bagh PWC	A.		34.437029	5	73.2084	
Mansehra	Baffa	Inayatabad	Mushtag Ahmad PWC	A/	1	34.428998	9	73.21744	
	Mansehra			A		34.315277		73.177126	
Mansehra		Bela Trangri	Safeer Ahmed PWC	A		34.451673		73.168883	
Mansehra		Phagwar Banda	Badar Munir Khan PWC	A		34.447768		73.177489	
Swabi	Lahor	Ala Dher	Muhammad Zeb LIS W.C	A4		33.945258		72.264753	
Swabi	Lahor	Jehangira	Khalid Usman TW,WC	Д		33.958184		72.267133	
Swabi	Lahor	Ala Der	Irrigation TW No.2 WC	A4		33.951001		72.260201	
Swabi	Lahor	Jehangira	Shah Jehan TW,WC	Д		33.945394		72.252856	
Mansehra	Mansehra	Bherkund	Imran Bherkund No.1 PWC	A4		34.394578	6	73.16919	
Mansehra	Mansehra	Attarshisha	Basti Ali Azam Shah PWC	Д	4	34.397101	7	73.307873	33